

12/7/2021

AHU

Date:

Block:

JADEC Mensor Digital Pressure Gauge Verification

Standard Model:

Std S/N:

Mensor 0-40 psig

830701

| Sensor: | | Ashcroft Differential Pressure Transmitter | | | | Std Transmitter Model: | | Mensor CP6050 | | |
|--------------------------|--------------------|--|------------------------|----------------------|------------------------|---------------------------------------|-----------|-----------------------------------|--------------|---------|
| DP Sensor S/N: | | 114350106 | | | | Std Transmitter S/N: | | 41000PJ1 | | |
| | | | | | | | | | | |
| | | | | | Standard Cal Due Date: | | 12/7/2022 | | | |
| | | | | | | | | | | |
| DAQ Console and Channel | | Calibration Station 2 - No Channel Applies | | | | DAQ Console and Channel | | Calibration Station 2 - Channel 1 | | |
| | | | | | | | | | | |
| Sensor Verification Data | | | | | | | | | | |
| minal Target | Start Time | | | Sensor | | Standard | | | Std - Sensor | % Error |
| | | | Measured inH20 | | | Reading | | | Diff in PSI | |
| -15 | 12/7/2021 15:36:21 | | -14.973 | | | -14.9750 | | | -0.0020 | 0.0134% |
| -7.5 | 12/7/2021 15:43:21 | | -7.484 | | | -7.4810 | | | 0.0030 | 0.0401% |
| 0 | 12/7/2021 15:50:21 | | 0.000 | | | 0.0000 | | | -0.0004 | 0.0000% |
| 7.5 | 12/7/2021 15:57:21 | | 7.517 | | | 7.5130 | | | -0.0040 | 0.0532% |
| 15 | 12/7/2021 16:04:21 | | 14.992 | | | 15.0000 | | | 0.008 | 0.0560% |
| | | | | | | | | | | |
| | | | Based o | on the above data, t | he listed DP sensor | nsor PASSED calibration verification. | | tion. | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| Data Collected by: | | Daniel Mack | Reviewed and Approved: | | | | | | | |
| | | | | | | | | | | |